Treasure - Park City, Utah

Planning Commission Presentation October 11, 2017

Phasing, Staging, Construction - Prepared in response to Commission, Staff, Public Comments, and to comply with MPD and CUP requirements. Goals:

- 1) Arrive at workable phasing plan by Big-D (exhibit 1)
 - a. Give priority to lift improvements
 - b. Phase 1-Lift,1 Buildings, 2 Building, and associated access
 - c. Phase 2-the 5 Buildings
 - d. Phase 3-the 4 Buildings
 - e. Phase 4-the 3 Buildings
- 2) Arrive at feasible ski access plan by Big-D (exhibit 2)
 - a. Keep lift operational every season, integrate lift improvements
 - b. Phase 1-keep South Town runs open, 1b-finish ski access to quad
 - c. Phase 2-finish North Town runs

Goals (cont.):

3) Create a practical master staging plan by Big-D (exhibit 3)

- a. Move immediately off the street
- b. Leave a berm at Lowell/Empire until Phase 4
- c. Fence or otherwise safely contain construction areas
- d. Contract fence and landscape proactively
- e. Employees parking and shuttles, prohibiting parking on nearby streets
- f. Deliveries
- g. Materials
- h. Distribution
- i. Trash
- j. Sanitary facilities

Goals (cont.):

- 4) Incidentals by Big-D
 - a. Limit working hours December-March, holidays, events
 - b. Pay attention to what is going on-weatherTypical busy day-number of trucks up Lowell
 - c. Keep it all on Lowell, 5' flex space uphill side—6" asphalt 18" base
 - d. Keep flex space clear as necessary-snow, lackadaisical parking
 - e. Ongoing collaboration with the City and Ski Resort
 - f. Communication with neighbors
 - g. Keep streets clean

Goals (cont.):

5) Hole excavation by Robinson Construction

- a. Excavate hole in standard fashion—like downtown
- b. Ramps and bucket brigade to pickup area
- c. Cliffscapes—construct, stain and revegetate on the way down per guidelines
- d. Dust control—water trucks
- e. Construct safety fence on top, signage

Goals (cont.):

6) Placement of material by Robinson Construction (exhibit 4 & 5)

- a. Bottom up, reclaim as you go
- b. Mulch trees, stockpile top soil/organics
- c. Haul road up King's Crown
- d. Distribution roads—in places 40' cross cuts, steep cuts, to be reclaimed
- e. Bench placement zone
- f. Haul and work material to desired to locations
- g. Dust control, stand tanks, water trucks
- h. Place and compact material according direction of soils engineer
- i. Replace top soil / organics, track & seed
- j. Implement SWPPP and DEQ protocols

(Cont.)

- k. Shut down during ski season
- I. Equipment—excavators, dozers, sheep foot, articulating trucks, water trucks
- m. Exhaust scrubbers
- n. Estimated time frame

Goals (cont.):

7) Blasting by Robinson Construction


- a. According to regulations (which are strict and highly regulated)
- b. Small, controlled, incremental, appropriate monitoring
- c. Safe
- d. Quiet
- e. Minimal dust
- f. Less time


Goals (cont.):


- 8) Geotech by AGEC (exhibits 6, 7, 8)
 - a. Recent studies
 - b. Slope suitability
 - c. Slope stability
 - d. Appropriate monitoring and testing


Goals (cont.):


- 5) Hole excavation by Robinson Construction
 - b. Excavate hole in standard fashion—like downtown
 - c. Ramps and bucket brigade to pickup area
 - d. Cliffscapes—construct, stain and revegetate on the way down per guidelines
 - e. Dust control, irrigation
 - f. Construct safety fence on top












Profile View at Town Lift



Profile View at Town Lift




EXHIBIT 8