

BACKHOE REPORT: JULY 2021

PAVEMENT MANAGEMENT PROJECT

Municipal Project In progress

CONSTRUCTION DATES

July 2021.

PROJECT DETAILS

Rotomilling: Removing asphalt from the existing pavement to a desired depth. (Typically 1-4 inches)

Asphalt Overlay: Asphalt laid and compacted, creating a new road surface.

Utility Adjustments: Raise manholes, water valves, gas valves, and monument markers to the same grade as

the new pavement surface after an overlay.

Utility Adjustments, Asphalt Overlay and Rotomilling:

Pavement Overlays, Rotomilling and Utility Adjustment Schedule							
Street Name	Section/Location	Lower Utilities	Rotomilling	Asphalt Pave	Readjust Utilities		
Comstock	Sidewinder to SR-248	July 1	July 6	July 7	Week of 7/12		
Sidewinder	Comstock to Wyatt Earp	July 1	July 6	July 7/8	Week of 7/12		
Euston Drive	Paddington Drive to end	July 1	July 7	July 8	Week of 7/12		
Lower Woodside	13th Street to 15th Street	July 2	July 7	July 9	Week of 7/12		
15th Street	Park Ave to Empire Ave	July 2	July 8	July 9	Week of 7/19		
14th Street	Park Ave to Empire Ave	July 2	July 8	July 9	Week of 7/19		
Lower Woodside	12th Street to 10th Street	July 6	July 9	July 10	Week of 7/19		
12th Street	Park Ave to Norfolk	July 6	July 9	July 10	Week of 7/19		
Flagpole lot	Swede Alley and Heber Ave	July 6	July 9	July 10	Week of 7/19		
Rising Star Lane	Oak Wood Drive to End	July 7	July 10	July 12	Week of 7/26		
Oak Wood Drive	Sunridge Drive to Oak Wood Court	July 8	July 10	July 13	Week of 7/26		

Slurry Seal Schedule	Start Date		Anticipated Completion		
Empire Ave: SR-224 to beginning of Lowell Ave (Bend on Road)	Week of 7/19-2021			July 242021	
Monitor Drive: SR-224 to Little Kate Drive	Week of 7/19-2021		July 242021		
Iron Canyon Drive: Pay Day Drive to Iron Mountain Drive	Week of 7/19-2021			July 24/2021	
Iron Mountain Drive: End to End	Week of 7/19-2021			July 24/2021	
Iron Canyon Court: Iron Mountain Drive to end of cul-de-	Week of 7/19-2021			July 24/2021	



sac		
Uintah Court: Silver Cloud Drive to end of cul-de-sac	Week of 7/19-2021	July 24/2021
Silver Cloud: From Meadows Drive to Fairway Hills Court	Week of 7/19-2021	July 24/2021
Sunny Slopes Dr: Meadows Drive through Fairway Hills Court	Week of 7/19-2021	July 24/2021
Fairway Hills Ct: Sunny slopes Drive both north and South	Week of 7/19-2021	July 24/2021
Round Valley Way : Fairway Hills to end of cul-desac	Week of 7/19-2021	July 24/2021
Round Valley Way: Trail Head Parking Lot	Week of 7/19-2021	July 24/2021
Sliver Could Court: Silver Cloud Drive to end of cul- de-sac	Week of 7/19-2021	July 24/2021
Sunny Knoll Court: Silver Cloud Drive to end of cul- de-sac	Week of 7/19-2021	July 24/2021
Morning Sky Court: Silver Cloud Drive to end of cul- de-sac	Week of 7/19-2021	July 24/2021
Telemark Drive: Solamere Drive to Solamere Drive	Week of 7/19-2021	July 24/2021
Lilly Langtree Court: Anny Oakley Drive to end of cul-de-sac	Week of 7/19-2021	July 24/2021
Rossi Hill: Deer Valley Drive to Coalition View Court	Week of 7/19-2021	July 24/2021
Coalition View Court: Rossi Hill to end of cul-de-sac	Week of 7/19-2021	July 24/2021

CONTACT INFORMATION

Street Resurfacing Hot Line | 435.615.5347

Troy Dayley | Public Works Director | troy@parkcity.org | 435.615.5637